

CONSTRUCTION AND TESTING SUMMARY

PICOLLO MUNICIPAL WELL

MAY 1991

WASHOE COUNTY

DEPARTMENT OF PUBLIC WORKS

UTILITY DIVISION

P.O. BOX 11130 RENO, NEVADA 89520



CONSTRUCTION AND TESTING SUMMARY

PICOLLO MUNICIPAL WELL

MAY 1991

Prepared by:
WASHOE COUNTY UTILITY DIVISION
1195-B CORPORATE BLVD.
P.O. BOX 11130
RENO, NEVADA 89520

CONTENTS

	<u>Page</u>
Summary and Recommendations	1
Introduction	2
Borehole Drilling and Lithology Piccollo Observation Well	3
Borehole Drilling and Lithology Piccollo Municipal Well	4
Well Construction Piccollo Observation Well	5
Well Construction Piccollo Municipal Well	6
Test Pumping	7
Water Quality	10
Appendix I Well Driller's Reports	
Appendix II Pump Test Data	
Appendix III Video Survey Log	
Appendix IV Bid Proposal	

TABLES

	<u>Follows Page</u>
1 Geologist's Log of Picollo Observation Well	3
2 Pumping Tests Performed	7
3 Step Drawdown Analysis	8
4 Estimated Drawdown and Pumping Levels	9
5 Picollo Municipal Well Water Quality Analysis	10
6 Picollo Observation Well Water Quality Analysis	10

FIGURES

	<u>Follows</u> <u>Page</u>
1 Location Map	2
2 Electric Log of Picollo Observation Well	3
3 Sieve Analysis Distribution Curve	3
4 Finalized Construction Diagram of Picollo Observation Well	5
5 Finalized Construction Diagram of Picollo Municipal Well	6
6 Graph of Step Drawdown Test	8
7 Specific Drawdown versus Well Yield	8
8 Well Efficiency Diagram	8
9 Picollo Municipal Well Constant Q Drawdown Curve	9
10 Picollo Observation Well Constant Q Drawdown Curve	9
11 Snaza Well Constant Q Drawdown Curve	9
12 Watson Well Constant Q Drawdown Curve	9
13 Picollo Municipal Well Recovery Curve	9
14 Picollo Observation Well Recovery Curve	9
15 Snaza Well Recovery Curve	9
16 Watson Well Recovery Curve	9

Q	SPECIFIC DRAWDOWN ft/gpm
220	0.296
300	0.321
380	0.332
440	0.343

SUMMARY AND RECOMMENDATIONS

The Picollo Municipal Well is constructed of 12 inch diameter casing to a total depth of 360 feet. The screened interval consists of wire wrapped well screen from 130 to 230 feet and 250 to 350 feet. A 20 foot section of blank casing exists from 230 to 250 feet. A 10 foot blank sump pipe was installed from 350 to 360 feet. A static water level of 58.68 feet was measured after completion of well development.

A step drawdown test and constant discharge test were conducted on the Picollo Municipal Well. After completion of the final step at 513 gpm, the well had an efficiency of 86%. The constant discharge test ran for 72 continuous hours at a pumping rate of 427 gpm. A drawdown of 70.42 feet with a pumping level of 127.33 feet was measured at the end of the test.

The well had a specific capacity of 6.06 gpm/ft after 72 hours of pumping. A recharge boundary was observed 250 minutes after start of constant discharge testing. Water quality analyses show that well water constituents meet State of Nevada primary and secondary drinking water standards.

Recommended long term pumping rate for the Picollo Municipal Well is 300 gpm. The recommended pump intake setting is 240 feet. A pumping level of 106 feet is projected after 48 hours of continuous pumping at 300 gpm.

INTRODUCTION

During May of 1990, Washoe County Utility Division drilled an exploratory well on Marvin Picollo School property. The drilling was done to verify the resource potential of the site for an additional municipal well in the South Truckee Meadows General Improvement District (SIMGID). The exploratory hole was completed as a 2 inch observation well.

A municipal well was constructed in the northwest corner of the school property where Caribou Lane intersects Foothill Road. The well is designated as a future water source to be incorporated into the existing SIMGID well field. The locations of the Picollo Municipal Well and surrounding observation wells are shown in Figure 1.

The construction of the Picollo Municipal well was disturbing to surrounding homeowners. Questions concerning local long term effects from pumping the county well were voiced in several public meetings. Potential impacts on nearby domestic wells were to be estimated by private consultants retained by Washoe County. William E. Nork, Inc. and Hydro-Search, Inc. were the consultants hired.

Design, construction supervision, data collection and analyses were conducted by Washoe County Utility Division hydrogeologists. Construction and testing of the Picollo Municipal Well was done by Lang Exploratory Drilling Company of Salt Lake City, Utah. The well was constructed in November 1990. Pumping tests were conducted in January 1991.




FIGURE 1
LOCATION MAP

BOREHOLE DRILLING AND LITHOLOGY
PICOLLO OBSERVATION WELL

BOREHOLE DRILLING

The Picollo Observation Well was drilled from 0 to 400 feet with a 7-7/8 inch Tri-Cone Roller milltooth bit. The well was drilled using the direct rotary mud method. Drilling operations were accomplished with a top head drive rotary rig. Humboldt Drilling and Pump Company, Inc. of Winnemucca, Nevada constructed the observation well.

The drilling fluid used while drilling the observation well, consisted of high yield bentonite clay. Separation of borehole cuttings from the drilling fluid was done using a U-shaped settling pit.

LITHOLOGY

The lithology consisted of poorly sorted small gravel and coarse sand with silty clay stringers from 0 to 160 feet. A sandy clay with sand lenses runs from 160 to 372 feet. A red/gray alteration clay is found from 372 to 400 feet. Minor fluid loss was observed at 315 feet. Table 1 is the geologist's log of the borehole.

Electric logging was the only type of borehole geophysics performed on the observation Well. Apparent resistivity was measured using short and long normal electrodes along with a single point resistance device. A spontaneous potential curve was included in the logging. The well logging was performed by Welenco of Bakersfield, California. Figure 2 is the electric log of the observation well.

Sieve analysis were conducted on borehole samples taken from the following intervals: 180 to 190 ft., 220 to 230 ft., 260 to 270 ft., 300 to 310 ft. and 340 to 350 feet. A screen slot size of 0.090 inch and filter pack of 5/16" x 1/16" were recommended in the analysis. Roscoe Moss Company of Los Angeles, California performed the sieve analysis. A grain-size distribution curve is shown in Figure 3.

TABLE 1
PICOLLO OBSERVATION WELL
GEOLOGIST'S LOG

<u>DEPTH</u>	<u>SAMPLE DESCRIPTION</u>
0 - 20 Ft.	Poorly Sorted Coarse Gravel, Sand, Cobbles and Boulders
20 - 43 Ft.	Poorly Sorted Gravel and Sand
43 - 74 Ft.	Sand and Gravel with Brown Sandy Clay
74 - 90 Ft.	Medium to Coarse Sand and Gravel with Sticky Brown Clay Lenses
90 - 133 Ft.	Medium to Coarse Volcanic Sand
133 - 160 Ft.	Red and Gray Volcanic Sand and Gravel
160 - 222 Ft.	Volcanic Sand with Gray and Brown/Gray Sandy Clay Lenses
222 - 232 Ft.	Volcanic Sand and Gravel
232 - 372 Ft.	Brown Sandy Clay with Medium Grained Sand
372 - 400 Ft.	Red and Brown Volcanic Rich Sand with Red/Gray Clay




ELECTRIC LOG

[illegible]

WATER WELL GRAVEL PACK AND FORMATION MECHANICAL GRADING ANALYSIS

FIGURE 3



Formation Analysis
Gravel Pack Analysis

Screen Size
% Passing

Screen Size

% Passing

Customer Washoe County H&I. Div.

Well Name & Number

Well Location Pico 110 School (300-310')

Gravel Name or Number 5/16 X 1/4 or 3 X 1/4 4 X 1/2

Vendor

Driller

Date 7-6-90

Roscoe Moss Company
4360 North Street
Los Angeles, California 90031
P.O. Box 31064
Los Angeles, California 90031

BOREHOLE DRILLING AND LITHOLOGY
PICOLLO MUNICIPAL WELL

BOREHOLE DRILLING

Prior to borehole drilling, a 10 foot section of 41 inch surface casing was grouted in place to help maintain rig stability. A 32 inch diameter borehole was drilled from 10 to 100 feet using a 32 inch Lang Flat Bottom bit. A 22 inch diameter borehole was drilled from 100 to 360 feet with a 22 inch Lang Flat Bottom bit. The well was drilled using the dual tube flooded reverse method. Drilling operations were performed on a Lang modified top head rotary rig.

Drilling fluid consisted of high yield bentonite clay with varying amounts of viscosity and density adjusting additives. An auxiliary mud tank equipped with a cyclone desander and sand shaker minimized re-circulation of drilling cuttings. Tank impellers prevented flocculation of the bentonite in the drilling fluid.

LITHOLOGY

Lithology consisted of poorly sorted, volcanic/granitic sand and gravel with thin silty clay stringers from 0 to 232 feet. Sticky, sandy clay with medium grained sand was encountered from 232 to 400 feet.

WELL CONSTRUCTION
PICOLLO OBSERVATION WELL

WELL CASING

2 inch galvanized steel pipe was set in the borehole from +2 to 400 feet. Blank steel pipe was installed from +2 to 128 feet and 338 to 359 feet. Perforated pipe with 1/8" x 3" millslots was installed from 128 to 338 feet and 359 to 400 feet. All pipe lengths were connected using threaded couplings. A steel cap was screwed on the bottom of the pipe. A finalized construction diagram of the observation well is shown in Figure 4.

GRAVEL PACK

The filter pack material used was a siliceous pea gravel from Paiute Pit in Fernley, Nevada. The gravel was installed by hand through a funnel and tremie pipe apparatus from 120 to 400 feet. Clean water was mixed with the gravel to help prevent bridging in the annulus.


SANITARY SURFACE SEAL

A neat cement sanitary surface seal was installed to a depth of 120 feet below ground level. The neat cement was installed using a grout pump through a tremie pipe placed 10 feet above the top of the filter pack.

WELL DEVELOPMENT

The observation well was developed by air lifting until the discharge was clean. This was accomplished by slowly unloading drilling fluid from the well a section at a time, starting from the top. Development lasted for 6 hours.

PICOLLO MONITORING WELL
FINALIZED CONSTRUCTION
FIGURE 4



WELL CONSTRUCTION PICOLLO MUNICIPAL WELL

WELL CASING AND INSTALLATION

A 24 inch diameter conductor casing was set from +1 to 100 feet. The conductor casing was grouted in place using neat cement. The grout was mixed on site in a mud mixer and pumped through a tremie pipe placed at the bottom of the annular space. An initial tank of cement was pumped and allowed to gel for 1 hour. The annulus was grouted in a series of lifts with each lift being allowed to strengthen prior to addition of the next.

12 inch low carbon steel production casing was installed from +2 to 360 feet. Blank steel casing was installed from +2 to 130 feet, 230 to 250 feet and 350 to 360 feet. 90 slot (0.090 inch) wire wrap well screen was installed from 130 to 230 feet and 250 to 350 feet. Casing and screen joints were fully butt welded. Centralizers were welded to the casing at: 350, 310, 250, 170, 110 and 50 feet. A 1 inch sounding tube was installed in the gravel pack to a depth of 240 feet. A finalized construction diagram is shown in Figure 5.

GRAVEL PACK

The filter pack material is a clean, siliceous gravel provided by Chevreaux Brothers of Auburn, California. An auxiliary mixer pumping into a tremie pipe was used to place the filter pack in the annular space. Clean water was mixed and pumped with the gravel to prevent bridging. The tremie pipe was set 10 feet above the bottom of the borehole. To ensure casing alignment, the production casing was held in suspension above the borehole bottom.

WELL DEVELOPMENT

The well was developed by air lifting after the placement of the gravel pack. 20 foot sections were agitated by slowly rotating a jetting tool up and down the interval. Periodically, the air supply was shut off to surge the well. Air lift development lasted for 85 hours. After installation of the test pump, the well was developed by pumping for 36 hours. Surging intervals of pumping for 30 minutes and off for 5 minutes were used.

A Rossum Sand Tester was used extensively while developing the Picollo Municipal well. During development, tests were started 10 to 15 minutes after surging the well and measured over an interval of 10 to 20 minutes. On the final day of development, sand production dropped from 12 to 2 parts per million.




FIGURE 5
 FINALIZED CONSTRUCTION
 MARVIN PICOLLO SCHOOL WELL
 NOVEMBER 1990

TEST PUMPING

PUMPING TEST EQUIPMENT

The pumping test was conducted using a line shaft turbine pump consisting of a direct drive motor and 28 stage bowl assembly. Power was supplied by a portable diesel engine. The pump bowls were set at 110 feet using a 6 inch diameter pump column.

The discharge rate was measured using a 6 inch horizontal discharge pipe with a 4 inch orifice plate. A manometer and vertical scale were used to read head of water in inches. The head measurements were used with a rating table to find discharge rates in gallons per minute. The Last Chance ditch was used to collect well discharge during pumping.

Water levels in the test well were measured in a 1 inch PVC sounding tube to the nearest 1/100th foot. The sounding tube was set from the top of the well casing to 10 feet above the pump bowls. An electric sounder was used to measure water levels in the pumping and observation wells. A Rossum Sand Tester was installed behind the gate valve.

PUMPING TESTS PERFORMED

The pumping tests conducted and corresponding test periods for each are shown in Table 2.

Table 2
PUMPING TESTS PERFORMED

<u>TEST</u>	<u>DATE BEGAN</u>	<u>TEST START (hrs)</u>	<u>TEST END (hrs)</u>	<u>DURATION (min)</u>	<u>DISCHARGE (gpm)</u>
Step Drawdown	1/25/91	0800	1430	400	211 to 513
Constant Discharge	1/26/91	0900	0900	4320	427
Recovery	1/29/91	0900	0900	2880	0

STEP DRAWDOWN TEST

The step drawdown were analyzed according to the method of Jacob (1947). Well efficiencies were calculated using the equations:

a. $Sw = BQ + CQ^2$

b. $\text{Efficiency} = 1/(1+(C/B)Q)$

Table 3 summarizes the step drawdown data analysis:

Table 3
STEP DRAWDOWN ANALYSIS

STEP (n)	WELL YIELD: Q (gpm)	DURATION (min)	DRAWDOWN: s (feet)	Q/s (gpm/ft)	EFFICIENCY (%)
1	211	100	24.44	8.63	94
2	312	100	37.96	8.22	91
3	412	100	51.76	7.95	88
4	513	100	66.70	7.70	86


A drawdown versus time plot of the step drawdown test is shown in Figure 6. Graphic solutions for well efficiency are shown in Figures 7 and 8.

CONSTANT DISCHARGE TEST

The constant discharge test ran for 72 hours at a pumping rate of 427 gpm. Data was collected from the pumping well, a county monitoring well and 2 nearby domestic wells. The county monitoring well is located 36.5 feet north of the test well. Distances from the test well to the unequipped Snaza well and equipped Watson well are 280 and 680 feet, respectively.

After 72 hours of pumping, drawdown in the pumping well was 70.42 feet with a pumping level of 127.33 feet. A drawdown of 40.27 feet was observed in the county monitoring well after 72 hours of pumping in the test well.

A Rossum Sand Tester was used to quantify sand production. The first 25 minutes of pumping yielded 10.6 parts per million of sand. The sample was composed of fine silt and micaceous fragments. A second test was started after completion of the first test. A measurement of 1.5 ppm was observed after 35 minutes. Sand production was measured at 1.5 ppm or less during the remainder of the test.






FIGURE 7

PICCOLLO MUNICIPAL WELL

STEP DRAWDOWN TEST

25 JAN 1991




FIGURE 8
 PICOLLO MUNICIPAL WELL
 STEP DRAWDOWN TEST
 25 JAN 1991

The constant discharge data from the well in conjunction with borehole cutting interpretation, indicate that the contributing aquifer to the test well is partially confined. The drawdown curve for the test well shows a slope change at 250 minutes. The slope may be caused by slow vertical leakage or delayed aquifer yield. An inhomogeneous aquifer composed of semi-confining layers of sand, gravel and clay, could create the response observed during testing.

Aquifer transmissivity and storage coefficient were calculated using pumping and recovery data from the test and county observation wells. A transmissivity of 10,600 gpd/ft and storage coefficient of 0.0017 were obtained. Time versus drawdown graphs for the test and county observation well are shown in Figures 9 and 10. Time versus drawdown graphs for the Snaza and Watson domestic wells are shown in Figures 11 and 12. Residual drawdown versus t/t' graphs for test and observation wells are shown in Figures 13, 14, 15 and 16.

RECOMMENDATION

We recommend that the Picollo Municipal Well be equipped at a pumping capacity of 300 gpm. The pump intake should be set in the blank casing section between 230 to 250 feet. The well would have a predicted pumping level of 106 feet after 48 hours of continuous pumping at 300 gpm. Table 4 shows estimated drawdown and pumping levels at various pumping rates after 48 hours of continuous pumping.

Table 4
ESTIMATED DRAWDOWN AND PUMPING LEVELS

<u>Q (gpm)</u>	<u>Drawdown (feet)</u>	<u>Static Water Level (feet)</u>	<u>Pumping Level (feet)</u>
100	16.5	57	73.5
200	32.7	57	89.7
250	41.0	57	98.0
300	49.0	57	106.0
350	57.5	57	114.5
400	65.5	57	122.5

PICOLLO MUNICIPAL WELL

Constant Discharge Test


26 - 29 JAN 1991

FIGURE 9

Q: 427 GPM


ΔS : 12.4 FT/CYCLE

T= 9100 gpd/ft




PICOLLO OBSERVATION WELL
Picollo Municipal Well Constant
Discharge Test 26-29 Jan 91
FIGURE 10

Q: 427 GPM
 ΔS : 11.0 FT/CYCLE
T= 10,250 gpd/ft




SNAZA DOMESTIC WELL
Picollo Municipal Well Constant
Discharge Test 26-29 Jan 91
FIGURE 11

Q: 427 GPM



WATSON DOMESTIC WELL
Piccolo Municipal Well Constant
Discharge Test 26-29 Jan 91
FIGURE 12


Q: 427 GPM



PICOLLO MUNICIPAL WELL
Constant Discharge Recovery Test
26 - 29 Jan 1991

Q: 427 GPM
 ΔS : 12.0 FT/CYCLE
T= 9,400 gpd/ft


FIGURE 13



PICOLLO OBSERVATION WELL
Constant Discharge Recovery Test
26 - 29 Jan 1991

Q: 427 GPM
 ΔS : 10.3 FT/CYCLE
T= 10,950 gpd/ft

FIGURE 14




SNAZA DOMESTIC WELL

Constant Discharge Recovery Test

26 - 29 Jan 1991

FIGURE 15

Q: 427 GPM




WATSON DOMESTIC WELL

Constant Discharge Recovery Test

26 - 29 Jan 1991

FIGURE 16

Q: 427 GPM



WATER QUALITY

SAMPLING TECHNIQUE

A sample was collected for water quality analyses at the end of the 72 hour constant discharge test, prior to pump shut off. A one gallon sample was collected at the orifice plate opening on the discharge pipe in a clean plastic container. Three separate aliquots were poured from the initial sample and preserved in nitric and sulfuric acid. The samples were kept refrigerated until delivery for testing at the Nevada State Health Laboratory.

RESULTS

The water quality analyses show that the Picollo Municipal Well will provide potable water that meets State of Nevada primary and secondary drinking water standards. Total dissolved solids in the well were measured at 196 parts per million (ppm). Well water hardness is 121 ppm and can be considered hard.

A Ryznar Stability Index value of 8.1 was calculated using the following formula:

$$I = S - C - \text{pH}$$

The factors S and C are derived graphically using total dissolved solids, methyl orange alkalinity and calcium ion concentrations. The median value for the index is 7. Ryznar Stability Index values over 7 are considered corrosive with values under 7 indicating incrustation. The test well value of 8.1 in conjunction with a pH of 8, indicate the Picollo Municipal Well water is slightly corrosive. The water quality analyses report for the test well is shown in Table 5. Table 6 contains the water quality analyses report for the county observation well.

144




Table 5

081144

WATER CHEMISTRY ANALYSIS

Attn: Fees may apply to some types of samples.

All of the information below must be filled in or the analysis will not be performed.

TYPE OF ANALYSIS:

- ☐ Check here for ROUTINE DOMESTIC ANALYSIS.
Circle the constituents needed for PARTIAL ANALYSIS.

SAMPLING INSTRUCTIONS:

The sample submitted must be representative of the source. Spring and surface water samples should be as free of dirt and debris as possible. Wells should be pumped thoroughly before sampling, changing the water in the casing at least three times. Product water from filters should be sampled after running for about ten (10) minutes.

Sampled by ED. EVANS Date 2/4/91
Owner W.C. UTILITY DIV Phone 785 4743
Address PO Box 11130
City RENO State NV

REPORT TO:

Name TERRI SVETICH
Address PO Box 11130
City RENO State NV Zip 89520

State NV County WASHOE
Township 18 Range 20 Section 18
General Location SO WEST RENO
Source Address FOOTHILL BLVD @
PICOLLO SCHOOL

REASON FOR ANALYSIS:

- ☐ Loan
☐ Personal health reasons
☐ Purchase of the property
☐ Rental or sale of property
☐ Subdivision approval
☒ Other SDWA

USE OF WATER:

- ☒ Domestic drinking water
☐ Geothermal
☐ Industrial or mining
☐ Irrigation
☐ Other _____
Initials _____

SOURCE OF WATER:

Filter ☐ Yes ☒ No Type _____
Public ☒ Yes ☐ No Name _____
Spring _____ Surface _____
Well ✓ Depth 330 ft. Casing diameter _____ in.
Hot _____ Cold ✓ Casing depth 330 ft.
IN USE ☐ Yes ☒ No

The results below are representative only of the sample submitted to this laboratory.

FOR LABORATORY USE ONLY						PRINT OTHER DESIRED CONSTITUENTS BELOW	
Constituent	ppm	Constituent	ppm	Constituent	ppm	Constituent	ppm
T.D.S. @ 103° C.	196	Chloride	1	Iron	0.01	Color	3
Hardness	121	Nitrate	6.0	Manganese	0.00	Turbidity	0
Calcium	22	Alkalinity	146	Copper	0.01	pH	7.95
Magnesium	16	Bicarbonate	178	Zinc	0.00	EC	302
Sodium	13	Carbonate	0	Barium	0.11		
Potassium	5	Fluoride	0.12	Boron	0.0		
Sulfate	4	Arsenic	<.003	Silica	67		
MBAS <01		GROSS ALPHA 6pCi/L		GROSS Radium Alpha Insufficient sample		YTC	
		GROSS BETA 6pCi/L					

Fee Bill
Collected by _____
PWS I.D. _____
SDWA—Pri _____ Sec. MAR 06 1991
1st _____ 2nd _____ 3rd _____
Date Rec'd 2.6.91 Ini RLA
m = parts per million, milligrams per liter
U = Standard Units

Remarks 3.1.91
PICOLLO SCHOOL WELL
POTENTIAL PUBLIC WATER SUPPLY
SAMPLED AT THE END OF THE
72 HR PUMP TEST 2.27.91

Sierra Environmental Monitoring Inc.
47 Glen Carran Circle
Sparks, NV 89431
(702)356-3868

Laboratory
Analysis Report



Page: 1

Date : 6/27/90
Invoice #: 3238
Client #: WAS-314 PO#: 108478
Name : Washoe County Public Utility
Address : P.O. Box 11130
City : Reno State: NV Zip: 89520
Taken by : Washoe County-Dan Dragon

Sample	Collection		ALKALINITY	COLOR	pH	TOTAL	NITRATE-N	ARSENIC	BARIUM
	Date	Time	MG/L	CAC03IC.U.	IS.U.	DISSOL.	MG/L	MG/L	MG/L
PICCOLO WELL SITE	6/19/90	9:30	148	< 5	7.6	234	7.6 NO3	0.002	<0.3

Sample	Collection		BORON	CALCIUM	COPPER	IRON	MAGNESIUM	MANGANESE	POTASSIUM
	Date	Time	MG/L	MG/L	MG/L	MG/L	MG/L	MG/L	MG/L
PICCOLO WELL SITE	6/19/90	9:30	< 0.1	24.4	0.57	0.02	13.6	<0.02	6.8

Sample	Collection		SODIUM	ZINC	CHLORIDE	FLUORIDE	SULFATE	BAS	
	Date	Time	MG/L	MG/L	MG/L	MG/L	MG/L	MG/L	
PICCOLO WELL SITE	6/19/90	9:30	16.1	2.3	8	0.1	6	< 0.05	

Table 6
Piccolo Observation Well
Water Quality Analysis

Approved By: _____

John S. ...

APPENDIX I
WELL DRILLER'S REPORT
SUBMITTED TO THE STATE OF NEVADA,
DEPARTMENT OF WATER RESOURCES

Log No.
Permit No.
Basin.

WELL DRILLER'S REPORT

Please complete this form in its entirety


PRINT OR TYPE ONLY

NOTICE OF INTENT NO. 13679

1. OWNER <u>Washoe County</u>		ADDRESS AT WELL LOCATION <u>Monitor Well</u>	
MAILING ADDRESS <u>P.O. Box 11130</u>		<u>South Truckee Meadows</u>	
<u>Reno, NV 89520</u>		<u>Piccolo School</u>	
2. LOCATION <u>NW</u> <u>1/4</u> <u>NE</u> <u>1/4</u> Sec. <u>18</u> T. <u>16</u>		N/S R. <u>20</u> E. <u>Washoe</u> <u>County</u>	
PERMIT NO. <u>49470</u>		<u>W. T. T. T.</u>	
Issued by Water Resources		Subdivision Name	
Parcel No.			

3. TYPE OF WORK				4. PROPOSED USE				5. TYPE WELL	
New Well	<input checked="" type="checkbox"/>	Recondition	<input type="checkbox"/>	Domestic	<input type="checkbox"/>	Irrigation	<input type="checkbox"/>	Test	<input type="checkbox"/>
Deepen	<input type="checkbox"/>	Other	<input type="checkbox"/>	Municipal	<input type="checkbox"/>	Industrial	<input type="checkbox"/>	Stock	<input type="checkbox"/>
								Cable	<input type="checkbox"/>
								Rotary	<input checked="" type="checkbox"/>
								Other	<input type="checkbox"/>

6. LITHOLOGIC LOG

[illegible]

Date started May 30, 1990
Date completed June 1, 1990

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST

G.P.M. Draw down.....feethours
G.P.M. Draw down.....feethours
G.P.M. Draw down.....feethours

8. WELL CONSTRUCTION

Diameter 8 inches
 _____ inches
 _____ inches

Total depth 400 feet

Casing record.....2'.....
Weight per foot.....Thickness.....

Diameter	From	To
2" Blank inches	127	127
2" Millslot inches	127	337
2" Blank inches	337	358
2" Millslot inches	358	400
_____ inches	_____	_____
_____ inches	_____	_____

Surface seal: Yes ☒ No ☐ Type: Grout

Depth of seal.....127.....feet

Gravel packed: Yes ☒ No ☐

Gravel packed from 120 feet to 100 feet

Perforations:

Type perforation.....Killslot

Size perforation 1/8 x 3

From _____ feet to _____ feet

From.....feet to.....feet

From.....feet to.....feet

From.....feet to.....feet

From.....feet to.....feet

9. WATER LEVEL

Static water level.....48'.....feet below land surface

Flow.....G.P.M.....P.S.I.

Water temperature.....°F Quality.....

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Humboldt Drilling & Pump Co. Inc.

Address..... P.O. Box 592 Wmca., NV 89445

Nevada contractor's license number
issued by the State Contractor's Board 015234

3. Nevada contractor's driller's number
issued by the Division of Water Resources. C-22

Nevada driller's license number issued by the
Division of Water Resources, the on-site driller 1448

Signed [Signature]
By driller performing actual drilling on site or contractor

Date 6-13-97

APPENDIX II
PUMP TEST DATA



WASHOE COUNTY

DEPARTMENT OF PUBLIC WORKS
UTILITY DIVISION

PUMPING TEST DATA

WELL PICCOLI MAIN WELL
PUMPING / OBSERVATION WELL
PUMPING / RECOVERY DATA
PAGE 1 OF 2

TYPE OF PUMPING TEST STEP DRAWDOWN

HOW Q MEASURED 6" X 4" ORIFICE WEIR

HOW WL's MEASURED SOLIST ELECTRIC SOUNDER

PUMPED WELL NO. _____

RADIUS OF PUMPED WELL _____

DISTANCE FROM PUMPED WELL _____

M.P. for WL's PVC STILLING WELL elev. _____

DEPTH OF PUMP/AIRLINE _____ wrt _____

% SUBMERGENCE: initial _____; pumping _____

PUMP ON: date 25 JAN 91 time 0800

PUMP OFF: date 25 JAN 91 time _____

TIME					WATER LEVEL DATA					WATER PRODUCT.		COMMENTS
t = _____ at t' = 0					H.O.C. 1.4'							
STATIC WATER LEVEL 58.68												
CLOCK TIME	ELAPSED TIME			t / t'	READING	CONVERSIONS OR CORRECTIONS	WATER LEVEL	S or S'	Q/s	H"	Q	(NOTE ANY CHANGES IN OBSERVERS)
	mins	hrs	t	t'								
			2		74.84			16.16		10.5	211	STEP I
			3		75.52			16.84				
			4		75.72			17.04				
			5		76.34			17.66		11.0		Q↓
			6		76.78			18.10				
			7		77.22			18.54				
			8		77.58			18.90				
			9		77.92			19.24				
			10		78.14			19.46				
			12		78.64			19.96				Q↓
			14		78.84			20.16				
			16		79.21			20.53				
			18		79.52			20.84				
			20		79.78			21.10		10.5	211	
0825			25		80.15			21.47				
			30		80.58			21.90				
			35		81.01			22.33				
			40		81.32			22.64	9.20			
			45		81.62			22.94				
			50		81.81			23.13				Q↑
			60		82.26			23.58				
			70		82.37			23.69				Q↑
			81		82.71			24.03				Q↑ PRESSURE DECLINE BEHIND VALVE
			99		83.12			24.44	8.63	10.5	211	
0940												STEP II
			103	3	90.27			31.59		23"	312	
			105	5	91.10			32.42				Q↑
			107	7	91.63			32.95				
0950			110	10	92.16			33.48				
0955			115	15	92.74			34.06				SWAZA 57.81 @ 1000
1000			120	20	93.18			34.50				Q↑
1005			125	25	93.56			34.88				START SAND @ 2.03 3.6 ppm .10/15mm
1010			130	30	93.92			35.24				
1015			135	35	94.23			35.55				
1021			141	41	94.50			35.82				Q↑
1030			150	50	94.92			36.24	8.61			
1040			160	60	95.35			36.67				SWAZA 57.88 @ 10:20 SAND 2.41
1100			180	80	96.09			37.41				WATSON 50.57 @ 10:55
1119			199	99	96.64			37.96	8.22			



PUMPING TEST DATA

WELL Piccolo MAIN WELL
 PUMPING/OBSERVATION WELL
 PUMPING/RECOVERY DATA
 PAGE 2 OF 2

DISTANCE from PUMPED WELL

PUMP OFF : date 25 JAN 90 time

[illegible]



WASHOE COUNTY

DEPARTMENT OF PUBLIC WORKS
UTILITY DIVISION

PUMPING TEST DATA

WELL Piccolo Main

☒ PUMPING/OBSERVATION WELL

☒ PUMPING/RECOVERY DATA

PAGE 1 OF 2

TYPE OF PUMPING TEST CONSTANT Q

HOW Q MEASURED 6" X 4" ORIFICE

HOW WL's MEASURED SOLINIST 300' SOUNDER

PUMPED WELL NO. Piccolo Well

RADIUS OF PUMPED WELL _____

DISTANCE FROM PUMPED WELL _____

M.P. for WL's PVC STILLING WELL elev. _____

DEPTH OF PUMP/AIRLINE _____ wrt _____

% SUBMERGENCE: initial _____; pumping _____

PUMP ON: date 26 JAN 91 time 0900

PUMP OFF: date 29 JAN 91 time 0900

TIME					WATER LEVEL DATA					WATER PRODUCT.		COMMENTS
t = at t' = 0					STATIC WATER LEVEL 56.91							
CLOCK TIME	ELAPSED TIME		t / t'		READING	CONVERSIONS OF CORRECTIONS	WATER LEVEL	Stress'	Q/s	H"	Q	
	mins	hrs	t	t'								(NOTE ANY CHANGES IN OBSERVERS)
0830					56.91					43"	427	
0901			1		82.90			25.99				
			2		86.54			29.63				
			3		88.40			31.49				
			4		89.83			32.92				QT
			5		91.06			34.15				
			6		91.96			35.05				
			7		92.70			35.79				
			8		93.40			36.49				QT
			9		94.10			37.19				
			10		94.70			37.79				
			12		95.65			38.74				QT
			14		96.56			39.65				
			16		97.34			40.43				
			18		97.86			40.95				
0920			20		98.54			41.63				
0925			25		99.42			42.51				QT
0930			30		100.39			43.48				
0935			35		101.18			44.27				0.5/25 min = 10.6 ppm
0940			40		101.89			44.98				QT
0945			45		102.50			45.59				START SAND TEST
0950			50		103.07			46.16				
1000			60		104.10			47.19				QT 50 PSI ON VALVE
1010			70		105.01			48.10				
1020			80		105.74			48.83				SAND 0.1 mL/35 min 1.5 ppm QT
1030			90		106.48			49.57				
1040			100		107.08			50.17				
1100			120		108.20			51.29				
1120			140		109.17			52.26				QT 42 3/4 -> 43"
1140			160		109.99			53.08				
1200			180		110.74			53.83				QT
1230			210		111.75			54.84				0.1 mL/140 < 1 ppm
1300			240		112.66			55.75				
1330			270		113.48			56.57		42 3/4		
1400			300		114.17			57.26		43"		QT @ 1415
1430			330		114.87			57.96				SAND 0.05 mL/90 min 0.3 ppm
1500			360		115.43			58.52				
1530			390		115.94			59.03				QT
1630			450		117.06			60.15				
1730			510		117.93			61.07				QT



**DEPARTMENT OF PUBLIC WORKS
UTILITY DIVISION**

PUMPING TEST DATA

WELL PICOLLO MAIN WELL

PUMPING/OBSERVATION WELL

PUMPING/RECOVERY DATA

PAGE 2 OF 2

TYPE of PUMPING TEST CONSTANT Q

HOW Q MEASURED 6" X 4" ORIFICE WEIR

HOW WL's MEASURED SOLINGT 300'

PUMPED WELL NO. PICCOLLO WELL

RADIUS of PUMPED WELL _____

DISTANCE from PUMPED WELL _____

M.P. for WL's DVC STILLING elev. _____

DEPTH of PUMP/AIRLINE _____ wrt _____

% SUBMERGENCE: initial _____; pumping _____

PUMP ON: date 26 JAN 91 time 0900

PUMP OFF: date 29 JAN 91 time 0900

[illegible]



WASHOE COUNTY

DEPARTMENT OF PUBLIC WORKS
UTILITY DIVISION

PUMPING TEST DATA

WELL Piccolo M. W.

PUMPING/OBSERVATION WELL

PUMPING/RECOVERY DATA

PAGE 1 OF 2

TYPE OF PUMPING TEST CONSTANT Q

HOW Q MEASURED 6" X 4" ORIFICE

M.P. for WL's TOP 2" CASING elev. _____

HOW WL's MEASURED SOUNDED 150' SOUNDER

DEPTH of PUMP/AIRLINE _____ wrt _____

PUMPED WELL NO. PICCOLLO MAIN WELL

% SUBMERGENCE: initial _____; pumping _____

RADIUS of PUMPED WELL _____

PUMP ON: date 26 JAN 91 time 0900

DISTANCE from PUMPED WELL 36 1/2 ft

PUMP OFF: date 29 JAN 91 time 0900

TIME					WATER LEVEL DATA					WATER PRODUCT.	COMMENTS
t = _____ at t' = 0					STATIC WATER LEVEL <u>56.90</u>						
CLOCK TIME	ELAPSED TIME		t / t'		READING	CONVERSIONS OR CORRECTIONS	WATER LEVEL	(Corr S')		Q	(NOTE ANY CHANGES IN OBSERVERS)
	mins	hrs	t	t'							
0830					56.98						
0858					56.90			0			
0900			0								
0901			1		59.90			3.00			
			2		61.92			5.02			
			3		63.25			6.35			
			4		64.24			7.34			
			5		65.07			8.17			
			6		65.73			8.83			
			7		66.30			9.40			
			8		66.89			9.99			
			9		67.29			10.39			
			10		67.73			10.83			
			12		68.52			11.62			
			14		69.17			12.27			
			16		69.76			12.86			
			18		70.30			13.40			
			20		70.78			13.88			
			25		71.78			14.88			
			30		72.64			15.74			
			35		73.38			16.48			
			40		74.04			17.14			
			45		74.65			17.75			
			50		75.15			18.25			
1000			60		76.12			19.22			
1010			70		76.96			20.06			
1020			80		77.70			20.80			
1030			90		78.36			21.46			
1040			100		78.97			22.07			
1102			122		80.15			23.25			E.E.
1121			141		81.03			24.13			
1142			162		81.87			24.96			
1202			182		82.57			25.66			
1231			211		83.52			26.62			
1302			242		84.38			27.48			
1332			272		85.13			28.23			
1402			302		85.79			28.89			
1432			332		86.42			29.52			
1502			362		86.97			30.07			
1527			397		87.45			30.55			



**DEPARTMENT OF PUBLIC WORKS
UTILITY DIVISION**

PUMPING TEST DATA

WELL Piccolo Mon Well
PUMPING / OBSERVATION WELL
PUMPING / RECOVERY DATA
PAGE 2 OF 2

TYPE of PUMPING TEST CONSTANT Q PAGE 2 OF 2

HOW Q MEASURED ORIFICE WEIR 6" x 4" M.P. for WL's TOP 2" CASING elev. _____

HOW WL's MEASURED SOLINST 150 DEPTH of PUMP/AIRLINE _____ wrt _____

PUMPED WELL NO. PICOLLO WELL % SUBMERGENCE: initial _____; pumping _____

RADIUS of PUMPED WELL _____ PUMP ON: date 26 JAN 91 time 0900

DISTANCE from PUMPED WELL 36 1/2 ft PUMP OFF: date 29 JAN 91 time 0900

[illegible]



WASHOE COUNTY

DEPARTMENT OF PUBLIC WORKS
UTILITY DIVISION

PUMPING TEST DATA

WELL SNAAZ'S WELL

PUMPING ☒ OBSERVATION WELL

PUMPING ☐ RECOVERY DATA

PAGE 1 OF 2

TYPE of PUMPING TEST CONSTANT Q

HOW Q MEASURED ORIFICE W/ 6" X 4"

HOW WL's MEASURED ACTAT SOUNDER

PUMPED WELL NO. PICOLLO SCHOOL WELL

RADIUS of PUMPED WELL

DISTANCE from PUMPED WELL 280 ft

M.P. for WL's TOP 6" CASING elev.

DEPTH of PUMP/AIRLINE wrt

% SUBMERGENCE: initial ; pumping

PUMP ON: date JAN 26, 1991 time 09:00 AM

PUMP OFF: date 29 JAN 91 time 0900

TIME						WATER LEVEL DATA					WATER PRODUCT.		COMMENTS
t = at t' = 0						STATIC WATER LEVEL <u>57.52</u>					H	Q	(NOTE ANY CHANGES IN OBSERVERS)
CLOCK TIME	ELAPSED TIME		t		t/t'	READING	CONVERSIONS OR CORRECTIONS	WATER LEVEL	Cor's				
	mins	hrs											
0830						57.52					43"	427	
0901			1			57.53			0.01				
0902			2			57.48			-0.04				
0903			3			57.47			-0.05				
0904			4			57.46			-0.06				
0905			5			57.44			-0.08				
0906			6			57.49			-0.03				
0907			7			57.49			-0.03				
0908			8			57.47			-0.05				
0909			9			57.42			-0.10				
0910			10			57.40			-0.12				
0912			12			57.41			-0.11				
0914			14			57.41			-0.11				
0916			16			57.41			-0.11				
0918			18			57.41			-0.11				
0920			20			57.41			-0.11				
0925			25			57.43			-0.09				
0930			30			57.46			-0.06				
0935			35			57.48			-0.04				
0940			40			57.52			0.00				
0945			45			57.55			0.03				
0950			50			57.59			0.07				
01000			60			57.66			0.14				
01010			70			57.72			0.20				
01020			80			57.78			0.26				
01030			90			57.83			0.31				
01040			100			57.88			0.36				
1059			119			57.97			0.45				
1129			149			58.08			0.56				
1158			178			58.17			0.65				
1234			214			58.26			0.74				
1306			246			58.32			0.80				
1335			275			58.37			0.85				
1406			306			58.41			0.89				
1436			336			58.46			0.94				
1506			366			58.51			0.99				
1537			397			58.52			1.00				
1634			454			58.57			1.05				
1735			515			58.60			1.08				
1835			575			58.68			1.16				



PUMPING TEST DATA

PAGE 2 OF 2

PUMP OFF : date 29 JAN 91 time 0900

[illegible]



WASHOE COUNTY

DEPARTMENT OF PUBLIC WORKS
UTILITY DIVISION

PUMPING TEST DATA

WELL WATSON'S WELL

PUMPING/OBSERVATION WELL

PUMPING/RECOVERY DATA

PAGE 1 OF 2

TYPE of PUMPING TEST CONSTANT Q

HOW Q MEASURED ORIFICE WEIR 6" x 4"

HOW WL's MEASURED POWERS SOUNDER

PUMPED WELL NO. PICCOLO WEL

RADIUS of PUMPED WELL

DISTANCE from PUMPED WELL 680 ft

M.P. for WL's TOP OF CASING elev. _____

DEPTH of PUMP/AIRLINE _____ wrt _____

% SUBMERGENCE: initial _____; pumping _____

PUMP ON: date JAN 26 1991 time 0900

PUMP OFF: date 29 JAN 91 time 0900

TIME					WATER LEVEL DATA				WATER PRODUCT.		COMMENTS	
t =	at t' = 0			STATIC WATER LEVEL 50.54								
CLOCK TIME	ELAPSED TIME		t	t'	t/t'	READING	CONVERSIONS or CORRECTIONS	WATER LEVEL	Sors'		Q	(NOTE ANY CHANGES IN OBSERVERS)
	mins	hrs										
0830						50.54						
0900	0		0			50.54			0			DCB measured @ bottom of 50' Mark
0901			1			50.54			0			
0902			2			50.53			-0.01			
0903			3			50.53			-0.01			
0904			4			50.53			0.01			
0905			5			50.53			0.03			
0906			6			50.53			0.01			
0907			7			50.53			0.01			
0908			8			50.53			0.01			
0909			9			50.53			0.01			
0910			10			50.53			0.01			
0912			12			50.54			0.00			
0914			14			50.54			0.00			
0916			16			50.54			0.00			
0918			18			50.53			-0.01			
0920			20			50.54			0.00			
0924			24			50.54			0.00			
0928			28			50.54			0.00			
0932			32			50.53			-0.01			
0936			36			50.53			-0.01			
0940			40			50.54			0.00			
0945			45			50.54			0.00			
0950			50			50.54			0.00			
1000	1		60			50.53			0.01			
1034			94			50.52			-0.02			mcw middle 50' mark
1105			125			50.52			-0.02			
1135			155			50.53			-0.01			
1205			185			50.55			0.01			
1242			222			50.56			0.02			
1313			253			50.58			0.04			
1343			283			50.59			0.05			
1413			313			50.60			0.06			
1443			343			50.61			0.07			
1513			373			50.62			0.08			
1545			405			50.63			0.09			
1641			461			50.63			0.09			
1741			521			50.65			0.11			
1842			582			50.72			0.18			
1941			641			50.67			0.13			



PUMPING TEST DATA

WELL WATSON'S WELL
PUMPING/OBSERVATION WELL
PUMPING/RECOVERY DATA
PAGE 2 OF 2

DISTANCE from PUMPED WELL 680 ft

PUMP OFF: date 29 JAN 91 time 0900

[illegible]



WASHOE COUNTY

DEPARTMENT OF PUBLIC WORKS
UTILITY DIVISION

PUMPING TEST DATA

WELL PICOLLO MAIN WELL

PUMPING/OBSERVATION WELL

PUMPING/RECOVERY DATA

PAGE 1 OF 2

TYPE OF PUMPING TEST CONSTANT Q

HOW Q MEASURED 6" X 4" ORIFICE WEIR

HOW WL's MEASURED SOLINST 300' SOUNDER

PUMPED WELL NO. _____

RADIUS OF PUMPED WELL _____

DISTANCE FROM PUMPED WELL _____

M.P. for WL's PVC STILLING WELL elev. _____

DEPTH OF PUMP/AIRLINE _____ wrt _____

% SUBMERGENCE: initial _____; pumping _____

PUMP ON: date 26 JAN 91 time 0900

PUMP OFF: date 29 JAN 91 time 0900

TIME t = 4320 at t' = 0					WATER LEVEL DATA STATIC WATER LEVEL 56.91				WATER PRODUCT.		COMMENTS
CLOCK TIME	ELAPSED TIME			t / t'	READING	CONVERSIONS or CORRECTIONS	WATER LEVEL	S or (S')		Q	(NOTE ANY CHANGES IN OBSERVERS)
	mins	hrs	t								
0858			4318		127.29						
	01	72	4321	1	96.43			39.52			
			4322	2	94.80			37.89			
			4323	3	93.26			36.35			
			4324	4	91.78			34.87			
			4325	5	90.55			33.64			
			4326	6	89.62			32.71			
			4327	7	88.81			31.90			
			4328	8	88.14			31.23			
			4329	9	87.54			30.63			
0910			4330	10	86.95			30.04			
			4332	12	86.00			29.09			
			4334	14	85.32			28.41			
			4336	16	84.64			27.73			
			4338	18	84.03			27.12			
0920			4340	20	83.46			26.55			
0925			4345	25	82.36			25.45			
0930			4350	30	81.41			24.50			
0935			4355	35	80.62			23.71			
			4360	40	79.92			23.01			
			4365	45	79.26			22.35			
			4370	50	78.69			21.78			
1000	0	73	4380	60	77.67			20.76			
1010			4390	70	76.78			19.87			
1020			4400	80	75.99			19.08			
1030			4410	90	75.28			18.37			
1040			4420	100	74.64			17.73			
1100	0	74	4440	120	73.49			16.58			
1120	20	74	4460	140	72.50			15.59			
1140	40	74	4480	160	71.62			14.71			
1200	0	75	4500	180	70.83			13.92			
1230	30	75	4530	210	69.78			12.87			
1300	0	76	4560	240	68.88			11.97			
1330	30	76	4590	270	68.07			11.16			
1400	00	77	4620	300	67.33			10.42			P.F.
1430	30	77	4650	330	66.68			9.77			
1500	0	78	4680	360	66.09			9.18			
1530	30	78	4710	390	65.55			8.64			
1630	30	79	4770	450	64.56			7.65			

UTILITY

Drawn 11-11-91

WASHOE COUNTY

**DEPARTMENT OF PUBLIC WORKS
UTILITY DIVISION**

PUMPING TEST DATA

WELL PICOLLO MAIN WELL

~~PUMPING/OBSERVATION WELL~~
~~PUMPING/RECOVERY DATA~~

PAGE 2 OF 2

TYPE of PUMPING TEST CONSTANT Q

HOW Q MEASURED 6" X 4" ORIFICE WEIR

M.P. for WL's PVC STILLING WELL elev. _____

HOW WL's MEASURED SOLINST 300' SOUNDER

DEPTH of PUMP/AIRLINE _____ wrt _____

PUMPED WELL NO.

% SUBMERGENCE: initial _____; pumping _____

RADIUS of PUMPED WELL

PUMP ON: date 26 JAN 91 time 0900

DISTANCE from PUMPED WELL

PUMP OFF: date 29 JAN 91 time 0900

[illegible]



WASHOE COUNTY

DEPARTMENT OF PUBLIC WORKS
UTILITY DIVISION

PUMPING TEST DATA

WELL PICCOLLO MON WELL
PUMPING / OBSERVATION WELL
PUMPING / RECOVERY DATA
PAGE 1 OF 2

TYPE OF PUMPING TEST CONSTANT Q
HOW Q MEASURED 6" X 4" ORIFICE WEIR M.P. for WL's TOP 2" CASING elev. _____
HOW WL's MEASURED SOLINST 150' SOUNDER DEPTH of PUMP/AIRLINE _____ wrt _____
PUMPED WELL NO. PICCOLLO MAIN WELL % SUBMERGENCE: initial _____; pumping _____
RADIUS of PUMPED WELL _____ PUMP ON: date 26 JAN 91 time 0900
DISTANCE from PUMPED WELL 36.5' PUMP OFF: date 29 JAN 91 time 0900

TIME					WATER LEVEL DATA					WATER	COMMENTS	
t = 4320 at t' = 0					STATIC WATER LEVEL 56.90					PRODUCT.		
CLOCK TIME	ELAPSED TIME				READING	CONVERSIONS OR CORRECTIONS	WATER LEVEL	S of S		Q	(NOTE ANY CHANGES IN OBSERVERS)	
	mins	hrs	t	t'								
0858			4318		97.20							
0900			4320	0								
			4321	1	4321			36.82				
			4322	2	2161			34.67				
			4323	3	1461			33.34				
			4324	4	1061			32.39				
			4325	5	841	88.45		32.55	31.55			
			4326	6	721			30.87				
			4327	7	618			30.20				
			4328	8	541			29.65				
			4329	9	481			29.18				
			4330	10	433			28.73				
			4332	12	361			27.91				
			4334	14	310			27.24				
			4336	16	271			26.67				
			4338	18	241			26.17				
			4340	20	217			25.66				
			4345	25	174			24.63				
			4350	30	145			23.76				
			4355	35	125			22.91				
			4360	40	109			22.32				
			4365	45	97			21.72				
			4370	50	87			21.17				
1000			4380	60	73			20.18				
1011			4391	71	62			19.26				
1021			4401	81	54			18.50				
1031			4411	91	49			17.82				
1041			4421	101	44			17.20				
1101			4441	121	37			16.11				
1121			4461	141	32			15.14				
1141			4481	161	28			14.29				
1201			4501	181	25			13.52				
1231			4531	211	21			12.52				
1301			4561	241	19			11.60				
1331			4591	271	17			10.84				
1401			4621	301	15			10.14				
1431			4651	331	14			9.50				
1501			4681	361	13			8.93				
1531			4711	391	12			8.40				
1132			4722	452	10.5			7.45				

PUMPING TEST DATA

PUMPING/OBSERVATION WELL

~~PUMPING/RECOVERY DATA~~

PAGE 2 OF 2

MP for WI 's TOP 2" CASING elev. _____

DEPTH of PUMP/AIRLINE _____ wrt _____

% SUBMERGENCE: initial _____; pumping _____

PUMP ON: date 26 JAN 91 time 0900

PUMP OFF: date 29 JAN 91 time 0900

[illegible]

W. A. ... 11-17



**DEPARTMENT OF PUBLIC WORKS
UTILITY DIVISION**

PUMPING TEST DATA

WELL SNAZA WELL

PUMPING/OBSERVATION WELL
PUMPING/RECOVERY DATA

PAGE 1 OF 2

TYPE of PUMPING TEST CONSTANT Q

HOW Q MEASURED 6" X 4" ORIFICE

HOW WL's MEASURED ACTAT ELECTRIC SOUNDER

PUMPED WELL NO. PICOLLO MAIN WELL

RADIUS of PUMPED WELL _____

DISTANCE from PUMPED WELL 280 ft

M.P. for WL's TOP 6" CASING elev. _____

DEPTH of PUMP/AIRLINE _____ wrt _____

% SUBMERGENCE : initial _____ ; pumping _____

PUMP ON: date 26 JAN 91 time 0900

PUMP OFF : date 29 JAN 91 time 0900

TIME t = 4320 at t' = 0					WATER LEVEL DATA STATIC WATER LEVEL 57.52					WATER PRODUCT.		COMMENTS
CLOCK TIME	ELAPSED TIME			t / t'	READING	CONVERSIONS or CORRECTIONS	WATER LEVEL	S or S'			Q	(NOTE ANY CHANGES IN OBSERVERS)
	mins	hrs	t									
0858			4318		59.23			1.71				
0901			4321	1	59.28			1.76				
0902			4322	2	59.28			1.76				
0903			4323	3	59.30			1.78				
0904			4324	4	59.31			1.79				
0905			4325	5	59.32			1.80				
0906			4326	6	59.33			1.81				
0907			4327	7	59.33			1.81				
0908			4328	8	59.34			1.82				
0909			4329	9	59.34			1.82				
0910			4330	10	59.34			1.82				
0912			4332	12	59.34			1.82				
0914			4334	14	59.34			1.82				
0916			4336	16	59.34			1.82				
0918			4338	18	59.34			1.82				
0920			4340	20	59.34			1.82				
0925			4345	25	59.31			1.79				
0930			4350	30	59.28			1.76				
0935			4355	35	59.28			1.76				
0940			4360	40	59.25			1.73				
0945			4345	45	59.22			1.70				
0950			4370	50	59.19			1.67				
1000			4380	60	59.13			1.61				
1010			4390	70	59.07			1.55				
1020			4400	80	59.03			1.51				
1030			4410	90	58.99			1.47				
1040			4420	100	58.94			1.42				
1100			4440	120	58.87			1.35				
1124			4464	144	58.78			1.26				
1144			4484	164	58.72			1.20				
1200			4500	180	58.69			1.17				
1230			4530	210	58.62			1.10				
1305			4565	245	58.54			1.02				
1330			4590	270	58.51			0.99				
1404			4624	304	58.44			0.92				
1430			4650	330	58.40			0.88				
1500			4680	360	58.36			0.84				
1530			4710	390	58.33			0.81				
1634			4774	454	58.27			0.75				E.E.



**DEPARTMENT OF PUBLIC WORKS
UTILITY DIVISION**

PUMPING TEST DATA

WELL SNAZA WELL

PUMPING / OBSERVATION WELL

PUMPING/RECOVERY DATA

PAGE 2 OF 2

TYPE of PUMPING TEST CONSTANT Q

HOW Q MEASURED 6" X 4" ORIFICE

HOW WL's MEASURED ACTAT ELECTRIC SOUNDER

PUMPED WELL NO. PICOLLO MAIN WELL

RADIUS of PUMPED WELL _____

DISTANCE from PUMPED WELL 280 ft

M.P. for WL's TOP 6" CASING elev. _____

DEPTH of PUMP/AIRLINE _____ wrt _____

% SUBMERGENCE: initial _____; pumping _____

PUMP ON: date 26 JAN 91 time 0900

PUMP OFF: date 29 JAN 91 time 0900

[illegible]

[illegible]



PUMPING TEST DATA

PAGE 2 OF 2

DISTANCE from PUMPED WELL 680 ft

PUMP OFF : date 29 Jan 91 time 0900

[illegible]

APPENDIX III
VIDEO SURVEY LOG



● Bakersfield ● Salinas ● Claremont ● Arizona ● Sacramento ● Washington ● Nevada

Run No. 7

Date 2-1-91

Location PICCOLA SCHOOL WELL

•

Zero Datum CG.L

Survey Completed By DAVE LOCKERBIE

REMARKS

at Surface _____ Reduces to _____ at _____ : _____ at _____ : _____ at _____

Corrosion/Incrustation Build-up

Video tapes of television surveys will be erased after one year from the date of the survey unless otherwise arranged.

APPENDIX IV
BID PROPOSAL

BID PROPOSAL

ITEM	APPROX QUAN- TITY	DESCRIPTION OF ITEM WITH UNIT PRICE WRITTEN IN WORDS	UNIT PRICES	TOTAL
------	-------------------------	--	----------------	-------

MOBILIZATION AND DEMOBILIZATION

1.	2	Mobilization and Demobil- ization including all materials, labor, equip- ment for completion of two test wells as described in Spec- ifications for the lump sum price of <u>One thousand</u> <u>eight hundred</u> per well.	<u>\$1,800.00</u>	<u>\$3,600.00</u>
2.	3	Mobilization and Demobil- ization including all materials, labor, equip- ment for completion of three municipal water wells as described in Specifications for the lump sum price of <u>Two thousand four hundred</u> <u>and fifty dollars</u> per well.	<u>2,450.00</u>	<u>7,350.00</u>

MOUNT ROSE TEST DRILLING

1.	1200 LF	Drill minimum 8-inch diameter pilot bore, Mount Rose locations, approximately 600 foot per test hole at <u>Twelve dollars</u> per lineal foot.	<u>12.00</u>	<u>14,400⁰⁰</u> <u>7,200.00</u>
2.	2	Geophysical Logs of pilot bores for the price of <u>One thousand four hundred</u> <u>forty</u> per log	<u>1,440.00</u>	<u>2,880.00</u>
3.	800 ft.	Furnish and install 2-inch diameter slotted steel pipe estimate at 400 feet per test hole at <u>Three dollars and</u> <u>sixty cents</u> per foot.	<u>3.60</u>	<u>2,880.00</u>
4.	400 ft.	Furnish and install 2-inch diameter steel pipe estimated at 200 feet per test hole at <u>One dollar and eighty cents</u> per foot.	<u>1.80</u>	<u>720.00</u>
5.	15 yds ³	Furnish and install gravel pack, estimated at 7.5yds ³ per test hole at <u>One hundred one</u> <u>& fifty-seven cents</u> per yd ³	<u>101.57</u>	<u>1,523.55</u>

6.	200 ft.	Furnish and install grout sanitary seal estimated at 100 feet per test well at <u>Eleven dollars & Twenty-five cents per foot.</u>	<u>\$ 11.25</u>	<u>\$ 2,250.00</u>
7.	20 hrs.	Furnish and install necessary equipment for air-development of 2-inch diameter monitoring wells estimated at 10 hours per test well at <u>Two hundred twenty dollars</u> per hour.	<u>220.00</u>	<u>4,400.00</u>

MARVIN PICOLLO SCHOOL LOCATION, PRODUCTION WELL

1.	105 ft.	Drill 32-inch MINIMUM diameter conductor casing borehole, PICOLLO SCHOOL location, approximately 105 feet at <u>One hundred twenty-seven dollars</u> per lineal ft.	<u>127.00</u>	<u>13,335.00</u>
2.	100 ft.	Furnish and install blank 24-inch diameter conductor casing, PICOLLO SCHOOL approximately 100 feet <u>Forty-five dollars</u> per lineal ft.	<u>45.00</u>	<u>4,500.00</u>
3.	100 ft.	Furnish and install sanitary grout seal PICOLLO SCHOOL location approximately 100 feet at <u>Thirty-eight dollars</u> per lineal ft.	<u>38.00</u>	<u>3,800.00</u>
4.	250 ft.	Drill 22-inch minimum diameter production casing borehole, PICOLLO SCHOOL, Approximately 250 ft. at <u>Sixty dollars</u> per lineal ft.	<u>60.00</u>	<u>15,000.00</u>
5.	150 ft.	Furnish and install 12-inch diameter blank production casing, PICOLLO SCHOOL location, approximately 150 feet at <u>Twenty-two dollars</u> per lineal ft.	<u>22.00</u>	<u>3,300.00</u>

BID PROPOSAL

ITEM	APPROX QUANTITY	DESCRIPTION OF ITEM WITH UNIT PRICE WRITTEN IN WORDS	UNIT PRICE	TOTAL
6.	200 ft.	Furnish and install 12-inch diameter wire-wrap well screen, PICOLLO SCHOOL location, approximately 200 feet at <u>Fifty-three dollars</u> per lineal ft.	<u>\$ 53.00</u>	<u>\$10,600.00</u>
7.	200 ft.	Furnish and install 1-inch diameter water-level sounding tube, PICOLLO SCHOOL location, approximately 200 ft. at <u>One dollar & twenty cents</u> per lineal ft.	<u>1.20</u>	<u>240.00</u>
8.	35 yds ³	Furnish and install design gravel pack, PICOLLO SCHOOL location, estimated 35 yds ³ at <u>One hundred twenty dollars</u> per yd ³	<u>120.00</u>	<u>4,200.00</u>
9.	1 ea.	Furnish and install casing clamp and doughnut ring seal, PICOLLO SCHOOL location, for the lump sum price of <u>Five hundred twenty dollars</u> each.	<u>520.00</u>	<u>520.00</u>
10.	100 hrs.	Development by bailing and swabbing, PICOLLO SCHOOL location, estimated 100 hours at <u>Two hundred twenty dollars</u> per hour	<u>220.00</u>	<u>22,000.00</u>
11.	<u>100 hrs.</u>	Furnish, install, operate and remove necessary equipment, PICOLLO SCHOOL location, including discharge piping for development pumping estimated 100 hrs. at <u>One hundred twenty</u> per hour.	<u>120.00</u>	<u>12,000⁰⁰</u> <u>1,200.00</u>
12.	90 hrs.	Furnish, install, operate and remove necessary equipment, PICOLLO SCHOOL location, for test pumping at estimate 90 hours at <u>One hundred twenty dollars</u> per hour.	<u>120.00</u>	<u>10,800.00</u>
13.	1 ea.	Well disinfection and capping, at the lump sum price of <u>Eight hundred dollars</u>	<u>800.00</u>	<u>800.00</u>

14.	1 ea.	VHS video log of completed production well PICOLLO SCHOOL at the lump sum price of <u>Four hundred fifty dollars</u> per log.	\$ <u>450.00</u>	\$ <u>450.00</u>
-----	-------	---	------------------	------------------

MOUNT ROSE LOCATION, PRODUCTION WELLS

1.	350 ft.	Drill 8-inch minimum diameter pilot hole at MT. ROSE, Well No. 2 location, approximately 350 feet at <u>Twelve dollars</u> per lineal ft.	<u>12.00</u>	<u>4,200.00</u>
2.	1 ea.	Geophysical log of pilot bore for the price of <u>One thousand four hundred forty</u> each.	<u>1,440.00</u>	<u>1,440.00</u>
3.	210 ft.	Drill 32-inch MINIMUM diameter conductor casing borehole, MOUNT ROSE locations, approximately 105 feet at each site at <u>One hundred twenty seven dollars</u> per lineal ft.	<u>127.00</u>	<u>26,670.00</u>
4.	200 ft.	Furnish and install blank 24-inch diameter conductor casing, MOUNT ROSE locations approximately 100 feet per site at <u>Forty-five dollars</u> per lineal ft.	<u>45.00</u>	<u>9,000.00</u>
5.	200 ft.	Furnish and install sanitary grout seal MOUNT ROSE locations approximately 100 feet per site at <u>Thirty-eight dollars</u> per lineal ft.	<u>38.00</u>	<u>7,600.00</u>
6.	750 ft.	Drill 22-inch minimum diameter production casing borehole, MOUNT ROSE locations, Approximately 500 ft. at Location No. 1 and 250 feet at Location No. 2 at <u>Seventy-eight dollars</u> per lineal ft.	<u>78.00</u>	<u>58,500.00</u>

BID PROPOSAL

ITEM	APPROX QUANTITY	DESCRIPTION OF ITEM WITH UNIT PRICE WRITTEN IN WORDS	UNIT PRICE	TOTAL
7.	500 ft.	Furnish and install 12-inch diameter blank production casing, MOUNT ROSE locations, approximately 350 feet at Location No. 1 and 150 feet at Location No. 2 at <u>Twenty-two dollars</u> per lineal ft.	\$ <u>22.00</u>	<u>\$11,000.00</u>
8.	450 ft.	Furnish and install 12-inch diameter wire-wrap well screen, MOUNT ROSE locations, approximately 250 feet at Location No. 1 and 200 feet at Location No. 2 at <u>Fifty-three dollars</u> per lineal ft.	<u>53.00</u>	<u>23,850.00</u>
9.	500 ft.	Furnish and install 1-inch diameter water-level sounding tube, MOUNT ROSE locations, approximately 400 ft. at Location No. 1 and 150 feet at Location No. 2 at <u>One dollar & twenty cents</u> per lineal ft.	<u>1.20</u>	<u>600.00</u>
10.	95 yds ³	Furnish and install design gravel pack, MOUNT ROSE locations, estimated 95 yds ³ at <u>One hundred one & fifty-seven cents</u> per yd ³	<u>101.57</u>	<u>9,649.15</u>
11.	2 ea.	Furnish and install casing clamp and doughnut ring seal, MOUNT ROSE locations for the price of <u>Five hundred twenty dollars</u> each.	<u>520.00</u>	<u>1,040.00</u>
12.	150 hrs.	Development by bailing and swabbing, MOUNT ROSE locations, estimated 150 hours at <u>Two hundred twenty dollars</u> per hour	<u>220.00</u>	<u>33,000.00</u>

13.	150 hrs.	Furnish, install, operate and remove necessary equipment, MOUNT ROSE locations, including discharge piping for development pumping. Estimated 150 hours at <u>One hundred twenty dollars</u> per hour.	<u>\$120.00</u>	<u>18,000.00</u>
14.	160 hrs.	Furnish, install, operate and remove necessary equipment, MOUNT ROSE locations, for test pumping at <u>One hundred twenty dollars</u> per hour.	<u>120.00</u>	<u>19,200.00</u>
15.	(2 ea.)	Well disinfection and capping at the lump sum price of <u>Eight hundred dollars</u>	<u>800.00</u>	<u>1600⁰⁰</u> 800.00
16.	(2 ea.)	VHS video logs of completed produc- tion wells MOUNT ROSE Location for the lump sum price of <u>Four hundred dollars</u> per log.	<u>400.00</u>	<u>800⁰⁰</u> 400.00

TOTAL BID

WRITTEN IN WORDS

TOTAL

_____complete.

Three hundred forty-eight
thousand, four hundred
ninety-seven & seventy cents

367,697.70
\$348,497.70

Name, Address and Telephone Number of Bidding Company

Lang Exploratory Drilling

2286 West 1500 South

Salt Lake City, Utah 84104

(801) 973-6667

Authorized Signature Representing Bidding Company

Randy Mayer

Contract Manager

Title